

Resolution 17-133

**RESOLUTION TO AUTHORIZE THE EXECUTION OF CHANGE ORDER 8 TO
CONTRACT NUMBER 38, MONROE STREET PUMPING STATION AND
FORCE MAIN AND MORRIS AVENUE GRAVITY SEWER**

WHEREAS, the Rockaway Valley Regional Sewerage Authority (hereinafter the “Authority”) entered into Contract 38 for the construction of the Monroe Street Pumping Station and Force Main and Morris Avenue Gravity Sewer with Tomar Construction Services, Inc., 6 Spruce Meadows Drive, Monroe, New Jersey (hereinafter “Tomar”); and

WHEREAS, as more specifically set forth in the attached correspondence dated October 31, 2017, from Mark A. Bean, P.E., CGP LEED AP FIGP, Principal Engineer, (Kleinfelder) to the Authority’s Executive Director, JoAnn Mondsin, has recommended approval of Change Order #8 in the not to exceed amount of \$84,408.07; and

WHEREAS, the changes referred to in the above referenced correspondence are formalized in the Contract Change Order No. 8, dated October 31, 2017, and inclusive of this Change Order, the cost of all Change Orders is a \$502,559.41, which represents 11.53% of the original Contract cost, as follows:

CO #	Description	Cost
1	Additional Roadway and traffic signage, Excavation & Fill Quantity Adjustments, Bypass FM Construction Adjustments, Replacement of Resident Water Services, Pump Discharge Pressure Gauge Seals and Elimination of Access Manhole #1	\$193,334.00
2	Morris Ave. Steep Slope Geotechnical Design	\$3,850.00
3	Harrison Street Grinder Pump Utility Relocation and Partial Reclamation of Bid Item 5	(\$261,878.40)
4	Modifications to the Harrison Street Grinder Pump Station	\$53,966.68
5	Time Adjustment	\$67,573.36
6	Meter Chamber Bypass Plug Valve; Wet Well safety net; Comminutor Chamber Channel-Wall Reinforcing Steel; Generator Pad Fill; Force Main Drain & Flushing Connection; Doghouse Manhole D-1 Modifications; Wetwell Isolation Slide Gates; Generator Load Bank Supports; Compensable Adjustment to Contract Time	\$78,616.53
7	Morris Avenue Slope Stabilization, Site Lighting Modifications, Pumping Station Controls Constructive Changes, Manhole Odor Control Modifications, Compensable Adjustment to Contract Time	\$282,689.17
8	Monroe Street Lateral Replacements, Davit Crane Bases, Electrical Service Feed Modification Credit, Harrison St. Grinder	\$84,408.07

	Station Restoration, Potable Water Service Modifications, Additional Allowance for Off-Duty Police, Generator Gas Service Modifications.	
	Total Change Order Cost	\$502,559.41

WHEREAS, the Authority has reviewed the Contract Change Order attached hereto and made a part hereof, and is satisfied that it meets the requirements of N.J.A.C. 5:30-11.3, and

WHEREAS, funds are available therefore from line item EIT-038 subject to Capital Budget Amendment approval by Local Finance Board.

NOW, THEREFORE, BE IT RESOLVED by the Rockaway Valley Regional Sewerage Authority as follows:

1. Subject to receipt of New Jersey Department of Environmental Protection approval, the Authority hereby approves Change Order No. 8 in the amount of \$84,408.07, as set forth in Change Order No. 8, attached hereto and made a part hereof.
2. Upon receipt of New Jersey Department of Environmental Protection approval, the Executive Director is hereby authorized and directed to execute a Contract Change Order substantially in the form as that attached hereto, in the foregoing amount.
3. This Resolution shall take effect as provided by law.

CERTIFICATION

I hereby certify that this Resolution was adopted at a meeting of the Rockaway Valley Regional Sewerage Authority held on November 9, 2017,

On motion of: Glenn Corbett

Second by: John Cegelka


And a Roll Call Vote as Follows:

Yeas: (7) Andes, Cegelka, Corbett, Lavery, Lowell, Recchia, Rossi

Nays: (0) None

Abstain: (1) Vincitore

Absent: (2) Guadagno and Schorno


 Mary Roman
 Assistant Board Secretary